

COLORADO RIVER RECOVERY PROGRAM  
FY 2004 ANNUAL PROJECT REPORT

RECOVERY PROGRAM  
PROJECT NUMBER: C-33

- I. Project Title: Redlands Fish Screen
- II. Principal Investigator(s): Brent Uilenberg  
Bureau of Reclamation  
2764 Compass Drive, Suite 106  
Grand Junction, CO 81506  
(970) 248-0641  
FAX (970) 248-0601  
builenberg@uc.usbr.gov
- III. Project Summary: The Redlands Diversion Dam, located on the Gunnison River approximately 3 miles upstream from the Colorado River confluence, diverts water into the Redlands Water and Power Canal. Entrainment of native fish in the Redlands Water and Power Canal is believed to occur. The project consists of constructing a fish screen and fish return pipeline in the Redlands Water and Power Canal approximately one half mile downstream from the diversion dam.
- IV. Study Schedule: A contract was awarded in August 2004. Construction completion is scheduled for August 2005.
- V. Relationship to RIPRAP:  
  
Colorado River Action Plan: Gunnison River  
II.B.1.g. Screen Redlands diversion structure to prevent endangered fish entrainment.
- VI. Accomplishment of FY 2004 Tasks and Deliverables, Discussion of Initial Findings and Shortcomings: A contract providing for operation and maintenance of this facility was executed with the Redlands Water and Power Company, designs and specifications were completed and a construction contract awarded.
- VII. Recommendations: None
- VIII. Project Status: Construction scheduled for completion in August 2005.
- IX. 2004 Budget Status
  - A. Funds Provided: \$356,000
  - B. Funds Expended: \$ 465,142
  - C. Difference: \$109,142 Note: Difference is attributable to higher than expected preconstruction and design costs.
  - D. Percent of the FY 2004 work completed, and projected costs to complete:
  - E. Recovery Program funds spent for publication charges: None
- X. Status of Data Submission (Where applicable): NA

XI. Signed: /s/ Brent Uilenberg November 5, 2004  
Principal Investigator Date

APPENDIX: None