

COLORADO RIVER RECOVERY PROGRAM  
FY 2000 ANNUAL PROJECT REPORT

RECOVERY PROGRAM  
PROJECT NUMBER: 11

- I. Project Title: Grand Valley Project Water Management
- II. Principal Investigator(s): Bob Norman  
Bureau of Reclamation  
2764 Compass Drive, Suite 106  
Grand Junction, CO 81506  
(970) 248-0634, FAX (970) 248-0601  
rnorman@uc.usbr.gov
- III. Project Summary: Through canal system modification and the corresponding management options, develop a water supply alternative for the 15-Mile Reach of the Colorado River.
- IV. Study Schedule: Project started with non-Recovery Program funds in 1992. Construction is scheduled for completion in FY2002.
- V. Relationship to RIPRAP: Colorado River Action Plan: Mainstem I.A.3.c.(3)(f)
- VI. Accomplishment of FY 00 Tasks and Deliverables, Discussion of Initial Findings and Shortcomings: Contract was awarded for \$3,050,700 for the construction of the 7 check structures. Construction of the 7 checks began in November and should be completed by April 2001. Designs and specifications were finalized for the Palisade pipeline. Negotiations for the use of Highline Reservoir are on-going.
- VII. Recommendations: None
- VIII. Project Status: Urgent need to complete the MOU for the use of Highline Reservoir.
- IX. FY 00 Budget Status
- |                                    |                    |
|------------------------------------|--------------------|
| A. Funds Provided:                 |                    |
| Construction                       | \$3,050,700        |
| Design and construction management | 264,774            |
| Total                              | <u>\$3,315,474</u> |
- B. Funds Expended: \$3,315,474
- C. Difference:
- D. Percent of the FY 00 work completed, and projected costs to complete: Contract was awarded and is proceeding on schedule.
- E. Recovery Program funds spent for publication charges: None
- X. Status of Data Submission (Where applicable):

XI. Signed: Robert Norman      1/9/01  
Principal Investigator      Date